











12.0 MONTHLY PROGRESS REPORT:

IRON MONGERY & DOOR FRAMES	TARGET	ACHIEVED	COMMENT
Groundfloor	May-23	100%	Completed
1st floor	June - 23	100%	Completed
2nd floor	July - 23	100%	Completed
3rd Floor	Aug-23	100%	Completed
4th Floor	Sep-23	100%	Completed

13.0 MONTHLY PROGRESS REPORT:

HOUSES + CORRIDOR PLASTER	TARGET	ACHIEVED	COMMENT
Groundfloor	Jun-23	100%	Completed
1st floor	July - 23	100%	Completed
2nd floor	Aug - 23	100%	Completed
3rd Floor	Sept-23	50%	Ongoing
4th Floor	Oct-23	0%	Scheduled

14.0 MONTHLY PROGRESS REPORT:

PLASTER SCHEMING AND UNDERCOAT PAINT	TARGET	ACHIEVED	COMMENT
Groundfloor	July-23	100%	Completed
1st floor	Aug - 23	100%	Completed
2nd floor	Sep - 23	100%	Completed
3rd Floor	Nov-23	50%	Ongoing
4th Floor	Nov-23	0%	Ongoing

15.0 MONTHLY PROGRESS REPORT:

EXTERNAL PLASTER - FAÇADE	TARGET	ACHIEVED	COMMENT
Side and Front Elevations Back Elevations	Sep-23 Nov - 23	100% 100%	Completed Completed
EXTERNAL PAINT WORK - FAÇAI	DE TARGET	ACHIEVED	COMMENT
Side, Front & Back Elevations	Nov-23	100%	Completed

LOCATION

OPP. KENYATTA UNIVERSITY REFERRAL HOSPITAL EASTERN BYPASS, NAIROBI

CONTACTS

- **C** 011 520 5332
- sales@imelaplace.co.ke
- www.127imelaplace.co.ke