



# 12.0 MONTHLY PROGRESS REPORT:

IRON MONGERY & DOOR FRAMES	TARGET	ACHIEVED	COMMENT
Groundfloor	May-23	100%	Completed
1st floor	June - 23	100%	Completed
2nd floor	July - 23	100%	Completed
3rd Floor	Aug-23	100%	Completed
4th Floor	Sep-23	100%	Completed

# 13.0 MONTHLY PROGRESS REPORT:

HOUSES + CORRIDOR PLASTER	TARGET	ACHIEVED	COMMENT
Groundfloor	Jun-23	100%	Completed
1st floor	July - 23	100%	Completed
2nd floor	Aug - 23	100%	Completed
3rd Floor	Sept-23	50%	Ongoing
4th Floor	Oct-23	0%	Scheduled

## 14.0 MONTHLY PROGRESS REPORT:

HOUSES + CORRIDOR PLASTER	TARGET	ACHIEVED	COMMENT
Groundfloor	July-23	100%	Completed
1st floor	Aug - 23	100%	Completed
2nd floor	Sep - 23	100%	Completed
3rd Floor	Oct-23	0%	Scheduled
4th Floor	Nov-23	0%	Scheduled

## 15.0 MONTHLY PROGRESS REPORT:


EXTERNAL PLASTER - FAÇADE	TARGET	ACHIEVED	COMMENT
Side and Front Elevations Back Elevations	Sep-23 Oct - 23	100% 50%	Completed Ongoing
EXTERNAL PAINT WORK - FAÇA	DE TARGET	ACHIEVED	COMMENT
Side, Front & Back Elevations	Oct-23	0%	Scheduled








Browncap now has a customer portal that allows customers to access their customer statements digitally. All customer credentials have been sent, reach out if your require assistance.





### LOCATION

OPP. KENYATTA UNIVERSITY REFERRAL HOSPITAL EASTERN BYPASS, NAIROBI

## **CONTACTS**

- **C** 011 520 5332
- sales@imelaplace.co.ke
- www.127imelaplace.co.ke