



1 1 2 7 I M E L A

MONTHLY PROJECT UPDATE

12.0 MONTHLY PROGRESS REPORT:

IRON MONGERY & DOOR FRAMES	TARGET	ACHIEVED	COMMENT
Groundfloor	May-23	100%	Completed
1st floor	June - 23	100%	Completed
2nd floor	July - 23	100%	Completed
3rd Floor	Aug-23	100%	Completed
4th Floor	Sep-23	0%	In progress

13.0 MONTHLY PROGRESS REPORT:

HOUSES + CORRIDOR PLASTER	TARGET	ACHIEVED	COMMENT
Groundfloor	Jun-23	100%	Ahead of Scheduled
1st floor	July - 23	100%	Completed
2nd floor	Aug - 23	100%	Completed
3rd Floor	Sept-23	20%	In progress
4th Floor	Oct-23	0%	Scheduled


14.0 MONTHLY PROGRESS REPORT:


HOUSES + CORRIDOR PLASTER	TARGET	ACHIEVED	COMMENT
Groundfloor	July-23	100%	Completed
1st floor	Aug - 23	100%	Completed
2nd floor	Sep - 23	100%	Completed
3rd Floor	Oct-23	0%	Scheduled
4th Floor	Nov-23	0%	Scheduled





Browncap now has a customer portal that allows customers to access their customer statements digitally. All customer credentials have been sent, reach out if your require assistance.





LOCATION

OPP. KENYATTA UNIVERSITY REFERRAL HOSPITAL EASTERN BYPASS, NAIROBI

CONTACTS

- **C** 011 520 5332
- sales@imelaplace.co.ke
- www.127imelaplace.co.ke